

Preliminary Design 2019 - 2020

- ✓ Site surveying
- ✓ Geotechnical work
- ✓ Initial tank design
- ✓ Initial site layout
- ✓ Land use permit
- ✓ Neighbor meeting 3/20




Detailed Design Summer 2020-Spring 2021

- ✓ Ecological study
- ✓ TBL Assessments
- ✓ Neighbor meeting 3/21
- ⚙ Detailed tank & pipeline design
- ✓ Tree plan
- ⚙ Final site design
- ⚙ Public landscape design process
- ⚙ Construction mitigation plan



Construction Bidding Spring - Summer 2021

- ✓ Neighbor meeting 5/21
- Public bidding process:**
- ✓ Tree Removal Contract 7/21
- ✓ Earthwork Contract 8/21
- Tank Contract 1/22
- Restoration Contract 2023
- Building permits:**
- ⚙ Earthwork 7/21
- Construction 12/21
- Restoration late 2023
- ✓ Neighbor meeting 7/21
- Neighbor meeting on construction mitigation late-summer 2021



Construction & Restoration Summer 2021 - 2024

- Fencing & equipment:**
- ✓ Fencing installed late 7/21
- ✓ Equipment/security late 7/21
- Tree removal:**
- ✓ Erosion control late 7/21
- ⚙ Tree work early 8/21
- Earthwork begin mid-9/21 (~6-9 months)
- Construct new tanks & pipeline begin early 2022 (~18-22 months)
- Site restoration & re-landscaping (late 2023-2024)

⚙ Public Engagement