

Preliminary Design 2019 - 2020

- ✓ Site surveying
- ✓ Geotechnical work
- ✓ Initial tank design
- ✓ Initial site layout
- ✓ Land use permit




Detailed Design Summer 2020-Spring 2021

- ✓ Ecological study
- ✓ TBL Assessments
- ✓ Detailed tank & pipeline design
- ✓ Tree plan
- ⚙️ Final site design
- ⚙️ Construction mitigation planning



Construction Bidding Spring - Summer 2021

- ✓ **Public bidding process:**
- ✓ Tree Removal Contract 7/21
- ✓ Earthwork Contract 8/21
- ✓ Tank Contract 4/22
- Restoration Contract 2023
- ✓ **Building permits:**
- ✓ Earthwork 7/21
- ✓ Construction 12/21
- Restoration late 2023



Construction & Restoration Summer 2021 - 2024

- ✓ **Fencing & equipment:**
- ✓ Fencing installed late 7/21
- ✓ Equipment/security late 7/21
- ✓ **Tree removal:**
- ✓ Erosion control late 7/21
- ✓ Tree work early 8/21
- ✓ Earthwork begin mid-9/21 (~6-9 months)
- ⚙️ Construct new tanks & pipeline begin early 2022 (~18-22 months)
- Site restoration & re-landscaping (late 2023-2024)

⚙️ Public Engagement